



U.S. DEPARTMENT OF  
**ENERGY**

# U-233 Disposition Program Update

*Presented to  
Oak Ridge Site Specific Advisory Board*

Presented by  
John W. Krueger, Federal Project Director  
U-233 Disposition Program

April 11, 2012



**EM** *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

[www.em.doe.gov](http://www.em.doe.gov)

# About Uranium-233...

- U-233 is created by irradiating Thorium-232
- Used in nuclear energy research on the thorium fuel cycle
  - Th-232 is “stable” and ubiquitous
- Also a fissile material requiring protection from theft or diversion
- U-233 is an alpha emitter
  - Decay chain includes Th-229, used for medical isotope production
- U-232 is always present as a contaminant
  - Tl-208 daughter is a high energy gamma emitter, requires shielding
  - Radon-220 (thoron), a gas at STP, is another challenging daughter
    - Half-life of just 56s, it can still drive certain engineering controls



# About Building 3019...

- Constructed in 1943 adjacent to the historic graphite reactor
  - Consists of seven hot cells surrounded by control rooms, laboratory space, and offices
- Utilized as a pilot plant for demonstration of extraction processes
- World's first gram quantities of plutonium isolated in Bldg 3019
- The Atomic Energy Commission consolidated U-233 into Building 3019 and created a “national repository” beginning in 1962
- Building 3019 is now the oldest operating nuclear facility in the world (currently used only for U-233 storage)



**Building 3019**



# Mission Drivers

- **Mission:** Safely and efficiently dispose of the U-233 inventory in Building 3019
- Defense Nuclear Facilities Safety Board (DNFSB) Recommendation 97-1
  - Concern about safety of long-term storage in old nuclear facilities
- Security
  - Non-enduring facility status enables temporary exemption from the most recent graded safeguards policy
- Support to the Office of Science (SC) mission at Oak Ridge National Laboratory (ORNL)
  - Threat removal
  - Re-development of the main Lab area into an open campus





# Inventory Complexities

- Building 3019 U-233 Inventory Properties
  - 1,098 canisters stored within tube vaults in heavily shielded hot cells inside Building 3019 at Oak Ridge National Laboratory
  - Heterogeneous inventory can be grouped into six categories:
    - Consolidated Edison Uranium Solidification Project (CEUSP) Material
    - Molten Salt Reactor Experiment (MSRE) Traps
    - Oxide Powders
    - Metals
    - Zero Power Reactor (ZPR) Plates
    - Miscellaneous
  - Doses of 1-300 R/hr
    - U-232 contribution



# Alternatives Analysis

*“I want to express my full support of another rigorous look at...alternatives, and an evaluation of any new ideas which may emerge...for purposes of determining whether changed circumstances could render a different technical solution more attractive in today’s context.”*

*- Deputy Secretary Poneman*

- Phase I Alternatives Analysis report favored a combination of direct disposition and co-processing
  - Transfer components desired by other DOE programs
  - Direct dispose of the CEUSP material
  - Co-process remaining inventory with other ORNL wastes
    - Final processing approach requires a Phase II analysis



# Phase I Report Summary

- Direct disposition:
  - Eliminates 52% of canister inventory
    - 77% of total Uranium and 85% of U-232 isotope
  - Removal of a significant fraction of the inventory and the U-232 via CEUSP disposal enables more efficient processing of the remainder
- Co-process remaining inventory (to be updated in Phase II):
  - Dissolve and downblend in Building 3019
  - Utilize TRU Waste Processing Center (TWPC) for co-processing
    - Truck or pipe downblended liquid from 3019 to TWPC
    - Obviates annex construction
- Alternative is safer and more efficient than the existing baseline:
  - Reduces waste volume, processing time, and transportation
  - Reduces worker exposure and accident probability
  - Allows DOE EM to address other important environmental issues sooner



# Implementation Status

- Design for original Building 3019 modifications was completed in March 2011, and Annex design was suspended
  - Contractor skill mix adjusted from design to operational emphasis
- Fixed price for Option 2, Direct Disposition (both ZPR and CEUSP), was executed in December, 2011
- ZPR plate shipments initiated 12/19/11
  - 14 of 26 completed safely to date
- A Type B container to facilitate CEUSP shipments has been identified, and acceptability of the waste form for disposal has been “confirmed” (official profile and review still pending)
- Internal review draft Phase II Alternatives Analysis was completed on April 10, and is under review
  - Final draft will be published prior to presentation to DOE-HQ in May/June



# The Phase II Alternatives Analysis

- Preliminary Phase II Conclusions
  - Only 22 additional canisters (“thorium return” cans) are eligible for direct disposal, but risk outweighs potential benefit (no additional direct disposal)
  - Isotek will execute an “Interim Transfer Campaign” between ZPR and CEUSP shipments as Stage 2 of programmatic transfers
    - Involves retrieval of 9 high purity canisters for ORNL sampling and potential use as certified reference material (CRM) by NNSA
  - Stage 3 of programmatic transfers will occur during processing
    - Remaining CRM material will be staged for bulk transfer to ORNL for sampling and eventual shipment to a strategic reserve location
    - Test Readiness material will be staged for shipment to the DAF (upon their approval)



# Phase II Processing

- Use Building 3019 only for storage and direct shipments
- Building 2026 will be the only processing facility
  - Requires ownership transfer from SC to EM
  - Requires upgrade from Hazard Category III to Cat II, installation of unit operations, and re-start
- Will still co-process the downblended, liquefied inventory at the TRU Waste Processing Center (TWPC) with Melton Valley Storage Tank (MVST) sludges
  - Downblended liquid will be trucked from 2026 to TWPC
- Project plans will include disposal of any unused depleted uranium



# Desired Timeline

- **Tentative:** Requires completion and endorsement of the Phase II analysis, plus baseline development
- Will require \$35-\$45M in annual funding through FY18

- Complete ZPR plate shipments, June 2012
- Complete Interim Transfer Campaign, Aug 2012
- Complete CEUSP shipments, August 2014
- Building 2026 cleanout and process design, FY12-13
- Building 2026 modifications, FY14
- Processing, FY15-17
- Excess dU disposal and facility stabilization, FY18



# Phase II Comparison Table

- Published in the review draft version of the report, these lifecycle numbers are preliminary, and assume \$40M level funding:

<u>Cost Category</u>	<u>Original Approach</u>	<u>Phase I Preference</u>	<u>Phase II Approach</u>
Prior Year Costs (<FY12)*	\$241.9M	\$225.2M	\$225.2M
ZPR Plate Transfer Prep (Q1, FY12)	\$0M	\$8.1M	\$8.1M
Direct Disposition Campaign	\$0M	\$96.5M**	\$96.5M**
3019 Modifications	\$378.6M	\$202.0M	\$1.0M
2026 Modifications	\$0M	\$0M	\$9.0M
MVSTA Modifications	\$0M	\$1.6M	\$1.6M
Processing Operations (including S&M)	\$380.4M	\$273.8M	\$123.1M
Excess Depleted U Disposal	\$0M	\$0.5	\$0.5M
Facility Stabilization****	\$2.2M	\$1.5M	\$2.5M
DOE Direct Costs to Support Processing	\$31.8M	\$19.2M	\$4.1M
Management Reserve (to go)	\$51.3M	\$35.9M	\$27.9M
Contingency	\$29.0M	\$9.1M	\$0M***
<b>Total</b>	<b>\$1,115.2M</b>	<b>\$873.4M</b>	<b>\$499.4M</b>



# Some Remaining Risks

- ZPR shipments: DAF priorities
  - NNSA may experience unplanned national security priorities
- CEUSP disposal:
  - Safeguards and Security (S&S)
    - Security at Building 3019, en route, and at NNSS
  - Waste profile acceptance
- Processing: Need to finalize an optimized approach hand-in-hand with SC, NNSA, and HSS
  - Need to develop security and safety strategies
  - Need MOA on Building 2026 transfer
  - Need to develop baseline cost and schedule
  - Need to start preliminary work now to realize maximum benefit
- Funding





U.S. DEPARTMENT OF  
**ENERGY**

# ZPR Plate Shipments

(Photos Tell the Story)




**EM** *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

[www.em.doe.gov](http://www.em.doe.gov)

# ZPR Plate Description

- 1743 packets fabricated in Building 3019 during 1978-1979
- First shipment to ANL in 1979; Packets returned to ORNL in 1985
- Welded, nickel-plated, stainless steel packets (3" x 2" x 1/4"), each with 28 grams of  $^{233}\text{U}$ 
  - 33 grams total  $\text{U}_3\text{O}_8$  in each
  - 10% of total U; 3% of U-233 in storage
- 128 canisters (11.7% of total)
  - 12 to 16 plates per canister
- 1-3 R/hr at canister contact




**EM** Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

[www.em.doe.gov](http://www.em.doe.gov)

# Empty ZPR packet




**EM** Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

[www.em.doe.gov](http://www.em.doe.gov)

# Canister Loading into a 5X22



**EM** Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

[www.em.doe.gov](http://www.em.doe.gov)

# Closing the 5X22 Inner Container



**EM** Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

[www.em.doe.gov](http://www.em.doe.gov)

# Labeling the 5X22



**EM** Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

**ZPR shipments now 57% complete!**



Isotek's Accelerated Shipping Team



**EM Environmental Management**

safety ❖ performance ❖ cleanup ❖ closure



U.S. DEPARTMENT OF  
**ENERGY**

# Questions?



**EM** *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

[www.em.doe.gov](http://www.em.doe.gov)